

Government of West Bengal
Office of the District Magistrate, Malda.

Memo No 684(15) IC

Dated, Malda the 20-9-2014

From : The District Magistrate, Malda.

To : The Block Dev. Officer, _____ (all)

I am enclosing herewith the list of on going roads of Malda District under your jurisdiction during the year 2014-15 under PMGSY being executed by different implementing agencies. All sorts of co-operation/assistance may please be provided to the implementing agency. It is to mention here that all PMGSY on going roads should be completed by 2015.

A List of road which is beyond defect liability period (post 5 years) is also enclosed. You are requested to include these road for execution under PMGSY.

This is for your information and taking necessary action.

Encl: as stated.

Memo No 684(15) IC

4 → 3 → 1
20/09/14
District Magistrate,
Malda.
Dated 20-9-2014

Copy forwarded for information and taking necessary action to :

1. Superintendent of Police, Malda.
2. Sub-Divisional Officer, Sadar Malda.
3. Sub-Divisional Officer, Chanchal, Malda.

4 → 3 → 1
District Magistrate,
Malda.

ABSTRACT: ONGOING ROADS OF MALDA DISTRICT DURING ~~2013-14~~ ²⁰¹⁴⁻¹⁵

As on 16.09.2014

Sl.N o.	Name of Implementing Agency	Number of roads	Length (KM)	Physical progress ongoing (%)	Financial progress ongoing (Lac.)
1	2	3	4	5	6
1	APIU (MZP)	20	122.13	Ongoing	809.850
2	APIU (NH DIV.VIII)	11	53.270	Ongoing	875.070
3	PIU (WBSRDA)	31	154.99	Ongoing	1752.750

ONGOING ROADS OF MALDA DISTRICT DURING 2014-15

Sl.No.	Name of implementing Agency	No of Ongoing Works			Length (m)	Physical progress ongoing (%)	Financial progress ongoing (Lac.)	Sanctioned amount (lacs)	
		Name of the Block	Package No.	Name of the road					
1		2	3	4	5	8	9	10	
1	(PIU) Malda PMGSY Divn.	Bamongola	WB-11-47A	(A) Bhomrail to Palashbari	4.00	90%(Ongoing)	124.81	208.03	
2		Bamongola	WB-11-49	Dihorti to Hanspukur	3.20	35%(Ongoing)	30.92	169.65	
3		Bamongola	WB-11-51	Sirma to Sukoil	3.80	40%(Ongoing)	37.20	199.95	
4		✓	Ratua-II	wb-11-64c	Aradanga to Pirpur	3.00	95%(Ongoing)	55.34	128.05
5		✓	Ratua-I	WB-11-60	Radhabati to Gurguria	4.504	47%(Ongoing)	33.55	230.15
6		✓	Ratua-I	WB-11-77	Horipur Gopi to Nimtola	4.433	60%(Ongoing)	71.84	276.81
7		X	Ratua-I	WB-11-78	Jhakshutola to Sisabara	2.819	5%(Ongoing)	0.00	181.93
8		✓	Ratua-I	WB-11-79	Lilantola to Meghutola	2.885	90%(Ongoing)	68.88	182.41
9		X	Chanchal-II	WB-11-80	Khanpur to Balutola	1.985	55%(Ongoing)	27.75	130.31
10		✓	Bamongola	WB 11- 86	Mahammadpur to Bairagipara	3.00	25%(Ongoing)	19.83	152.04
11		X	Chanchal-II	WB 11 -90	Kashimpur to Babupara	4.20	95%(Ongoing)	120.46	227.52
12		✓	Ratua-I	WB 11 -91	Matigang to Rampur(starting from Bikolpur)	3.93	70%(Ongoing)	93.10	240.85
13		✓	Chanchal-II	WB 11 -95	Raniganj Chorolmoni Bhuiyapara,	7.29	35%(Ongoing)	62.05	406.52
14		X	Ratua-I	WB 11 -99	Rampur to Behari (upto Kalia)	4.31	5%(Ongoing)	0.00	298.33
15		X	Ratua-I	WB-11-103	Makarla to Balua)	3.520	15%(Ongoing)	5.19	229.17
16		✓	English Bazar	WB-11-105	Norhatta to Laxmighat	9.800	75%(Ongoing)	229.48	483.1
17		X	Chanchal-II	WB-11-106	Makarui to Pratappur	4.900	35%(Ongoing)	63.00	299.43
18		✓	Habibpur	WB-11-134	MDR Connection to Nimatpur	7.000	20%(Ongoing)	0.00	407.06
19		X	Habibpur	WB-11-138	MDR connection to Pathar Oitara	8.500	0%(Ongoing)	0.00	423.81
20		X	Habibpur	WB-11-139	Kayra More to Krishnapur	3.750	0%(Ongoing)	0.00	218.65
21		X	Habibpur	WB-11-140	Mabatpur to Saidpur	5.500	0%(Ongoing)	0.00	329.87
22		✓	Habibpur	WB-11-141	Joydevpur More to Adampur	4.200	20%(Ongoing)	0.00	258.40

3

ONGOING ROADS OF MALDA DISTRICT DURING 2014-15

SLNo.	Name of Implementing Agency	No of Ongoing Works			Length (m)	Physical progress ongoing (%)	Financial progress ongoing (Lac.)	Sanctioned amount (Lac)
		Name of the Block	Package No.	Name of the road				
1		2	3	4	5	8	9	10
✓ 23	(PIU) Malda PMGSY Divn.	Habibpur	WB-11-142	Tulshidanga More to Kismat Dandpur	3.700	35%(Ongoing)	20.63	219.46
✓ 24		Habibpur	WB-11-143	Khottapara to Srikrishnapur	5.500	25%(Ongoing)	23.80	329.04
✓ 25		Habibpur	WB 11 -146	Kendpukur More to Kalna	7.000	75%(Ongoing)	155.75	411.88
✓ 26		Habibpur	WB 11 -147	Bahadurpur More to Narshinghati	7.500	65%(Ongoing)	86.96	453.07
✓ 27		Habibpur	WB 11 -149	12 Mile to Doklaghat	9.000	50%(Ongoing)	83.41	541.91
✓ 28		Bamongola	WB 11 -152	Bindra to Santara	4.800	25%(Ongoing)	20.98	295.50
✓ 29		Chanchal-II	WB 11 -159	Dakshin Resulpur to Mahakuma	3.562	92%(Ongoing)	119.94	213.03
✓ 30		Ratus-II	WB 11 -160	Chotokandol to Bagladaha	5.100	15%(Ongoing)	0.00	315.83
✓ 31		Chanchal-II	WB 11 -161	Parakuram to Aulaghachhi	8.300	75%(Ongoing)	197.88	489.88

ONGOING ROADS OF MALDA DISTRICT DURING 2014-15

SLNo.	Name of Implementing Agency	No of Ongoing Works			Length (m)	Physical progress ongoing (%)	Financial progress ongoing (Lac.)	Sanctioned amount (lacs)
		Name of the Block	Package No.	Name of the road				
1		2	3	4	5	8	9	10
1	(APIU) MZP	Gazole	WB-11-53	Sarjanghai to Alinagar	10.65	0%(Ongoing)	0.00	588.04
2		Gazole	WB-11-69	Nityanandapur to Molladighi Part	9.800	80%(Ongoing)	243.66	455.09
3		Harishchandrapur-I	WB-11-73	Tulshinata Mostanmore to Mobarakpur	14.850	0%(Ongoing)	0.00	831.080
4		Gazole	WB 11-84	Radhanagar to Banasthupi	4.00	40%(Ongoing)	25.23	300.12
5		Gazole	WB 11-85	Sekhpura to Singhail	8.4	47%(Ongoing)	25.27	392.85
6		H.C.Pur-I	WB 11 100	Choupal to panchal	4.44	50%(Ongoing)	57.78	310.72
7		H.C.Pur-I	WB 11-112	Gopalpur to Dumurkhola	6.775	60%(Ongoing)	131.22	432.61
8		Gazole	WB 11-113	Bihar to Jamalpur	6.500	35%(Ongoing)	27.92	394.42
9		Gazole	WB-11-131	Conection of NH-34 to Bhabanikotna	3.250	10%(Ongoing)	0.00	184.49
10		Gazole	WB-11-136	Maheshpur to Jibanpur	5.000	13%(Ongoing)	0.00	300.12
11		H.C.Pur-I	WB 11 154	Haldibari to Ramnagar	6.470	50%(Ongoing)	88.36	405.00
12		Gazole	WB 11 -166	Jibalsar to Khamuna	3.302	17%(Ongoing)	0.00	186.12
13		Gazole	WB 11 167	Chakoil to Neengrasimul	4.131	3%(Ongoing)	0.00	221.17
14		Gazole	WB 11 172	Malancha More to Basudha (upto Hatimari)	3.255	75%(Ongoing)	58.61	162.93
15		Gazole	WB 11 176	Debidaha to Raghunathpur (upto Kharkadighi)	4.439	55%(Ongoing)	63.37	242.25
16		Gazole	WB 11 177	Pipra to Doash	4.909	22%(Ongoing)	0.00	274.78
17		H.C-Pur-II	WB-11-179	Kaimakarpara to Sisirbona	5.240	10%(Ongoing)	0.00	315.640
18		Gazole	WB-11-184	Datilpur to Hossampur	7.260	10%(Ongoing)	0.00	406.44
19		Gazole	WB-11-185	Hatnagar to Idam	3.910	15%(Ongoing)	0.00	219.84
20		Gazole	WB-11-186	Connection of NH-34 to Bonkali	5.552	50%(Ongoing)	88.43	342.33

5

ONGOING ROADS OF MALDA DISTRICT DURING 2014-15

Sl.No.	Name of Implementing Agency	No of Ongoing Works			Length (m)	Physical progress ongoing (%)	Financial progress ongoing (Lac.)	Sanctioned amount (lacs)
		Name of the Block	Package No.	Name of the road				
1		2	3	4	5	8	9	10
1	(APTU) NH Divn.	Kaliachak-III	WB-11-40	Mohanpur to Bekrabad	5.05	60%(Ongoing)	99.59	203.53
2		Chanchal-I	WB-11-76	Khanpur Hulaspur to Jakarpur (Part)	7.681	84%(Ongoing)	226.87	414.39
3		Kaliachak-III	WB 11-82	Sardaha to Chakmalipur	5.288	80%(Ongoing)	122.52	255.05
4		Chanchal-I	WB-11-102	Nabagram to Paikpara	6.990	84%(Ongoing)	173.03	419.86
5		Kaliachak-III	WB 11-114	Kaliachak-III block HQ to dhuritol	4.022	0%(Ongoing)	0.00	174.82
6		Kaliachak-II	WB 11 117	Durlabpur to Mostafapur	4.921	2%(Ongoing)	0.00	208.96
7		Manikchak	WB-11-119	Islampur to Choto Gouripur	3.051	0%(Ongoing) L-D issued.	0.00	138.54
8		Kaliachak-II	WB 11 123	Polutola to Alomtola	3.569	2%(Ongoing)	0.00	156.57
9		Kaliachak-III	WB-11-126	Guruprosadola to Bhingram	3.092	40%(Ongoing)	41.08	131.87
10		Chanchal-I	WB-11-180	Alihanda to Debinagar South	6.300	84%(Ongoing)	188.37	389.63
11		Kaliachak-II	WB-11-187	Patal Danga to Jhumka Sanatala	3.306	22%(Ongoing)	23.61	151.55

PIU, WBSRDA, MALDA DIVISION.

Name of the District :- Malda

List of Road which is beyond defect Liability Period (Post 5 Years)
and Estimate are to be submitted

S.I No.	Package No.	Name of Block	Name of the road	Length (New)	Physically Completed (Y/N)mention date
MZP					
1	WB-11-20	H.C. Pur -II	Bangalipara to Bandh Road Para Part A, (Banglipara to Talbankro)	4.46	Y / 21-5-2008
2	WB-11-21	H.C. Pur -II	Bangalipara to Bandh Road Para	14.89	Y / 28-11-2008
3	WB1103	Gazol	20 Mile-Agampur	10.5	Y/mar-2003
4	WB1104	H.C. Pur -I	Kushida - Tulahitta	21.4	Y/mar-2004
5	WB1105	H.C. Pur -II	Tetia Bundh Point - Dakshin Talgram	7.4	Y/nov-2007
6	WB1111	Kaliachak-I	Jalapur Bus Stand to Amlitola via	11	Y 30.05.08
7	WB1112	Gazol	Kadamtoli to Rajaramchak high Madrasha via Jorgachhi	9.15	Y 31.07.06
8	WB1114	Kaliachak-I	Alinagar - Dewanjee Bathan	6.98	
9	WB-11-22	Kaliachak-I	Chhoto Sujapur to Paharpur Uttar	10.23	Y / 30-7-2009
10	WB-11-09	Old Malda	Old Malda Court Station to Noldubi	4.25	Y 31.08.05
NH-VII <i>Kaladubi to Pmcsy (old malda) kalmashiki</i>					
1	WB1110	Manikchak	Dharampur Bazar to Balutola Road	4.5	Y 14.08.07
2	WB/11/ADB-05	Manikchak	Enayetpur to Domhat	7.165	Y/25/06/2009
3	WB1107	Kaliachak-III	Krishnapur Hathhola - Golapganj Bus Stand	12	Y/jul-2005
4	WB1113	Kaliachak-III	Mahamadpur - Bhabanipur Mahabbatpur - BSF Gate - I	8.96	Y 31.03.07
5	WB1115	Chanchal-I	Thaghati - Arbora	10.65	Y 15.09.07
6	WB1116	Chanchal-I	Arbora - Jagannathpur	7.96	Y 25.07.07
WBSRDA					
1	WB1101	Englishbazar	Ghorapir-Sattarl	12	Y/oct-2002
2	WB1102	Ratua-I	Balupur-Bhador	11.3	Y/mar-2003
3	WB1106	Ratua-II	Shibnagar - Elahabad	4.16	Y/aug-2005
4	WB-11-08	habibpur	Kochkandar to Mangalpura	5	Y 31.08.05
5	WB-11-23	Bamongola	Mudipukur to Orawpara	4.72	Y / 11-7-2007
6	WB/11/ADB-02	Ratua-I	Gosalpur to Simla	11.87	Y/21/07/2007
7	WB/11/ADB-03	Ratua-II	Pakurtola to Durgapur	10.1	Y/15/06/2009
8	WB1117	Chanchal-II	Malahar Rly. Station - Suti	13.18	Y 26.06.07
9	WB-11-19	Chanchal-II	Jadupur Market - Khanpur Ferry Ghat	12.54	Y / 08-5-2008

100

52

estimate sent to HQ ✓

✓

✓

✓

85/41 ✓